

Vertical Priority	Project ID	Work Order Number(s)	Name of Project (Project ID)	Project Stage (Drop Down List)	Description of Scope	Design Delivery Method (Drop Down)	Construction Delivery Method (Drop Down)	Project Budget at Current Stage	Funding Reversion Date (If Applicable)	Planned Construction Start	Assigned Project Manager (Drop Down)	Notes
3.40	XPL209		Jenkins Hall Renovation (XPL209)	Planning	Renovation of Jenkins Hall.	Consultant	Contractor	\$ 9,524,000		8-Fall 2019	Michael Fisher	Seismic evaluation has been returned with minor findings. Seeking additional funding. Programming/planning still has yet to commence. Update 4/23/2018
3.1	XPL177		Library Seismic - Seismic Project	Construction Documents	Seismic retrofit of columns including walkways and internal connections; required ADA upgrades associated with exterior pathways and entries.	Consultant	Contractor	\$ 17,684,981		5-Fall 2018	Michael Fisher	50% CD comments Submitted, currently working on 95% CD's. still on schedule to deliver a bid date of June 29th, 2018. Start Construction in September 2018. Update 4/23/2018
3.1	XPL190		Library Seismic - Library 308	Permit Documents	Library 308 being renovated to accommodate Library 121 Computer Lab	In-House	JOC	\$ 50,000		4-Summer 2018	Jason Baugh	Project Plans to be permitted on 4/30, to JOC on May 4th for Proposal. Update 4/23/2018
3.1	XPL190		Library Seismic - 2nd Floor Microfish	Permit Documents	Area being renovated to eliminate Microfish and create temp space	In House	Contractor	\$ 50,000		4-Summer 2018	Kassidy Banducci	Project Plans to be permitted on 4/30, to JOC on May 4th for Proposal. Update 4/23/2018
3.1	XPL190		Library Seismic - 2nd Floor Computer Relocation	Permit Documents	Area being reconfigured and new infrastructure to support 1st floor computer relocation to 2nd floor	In House	Contractor	\$ 50,000		4-Summer 2018	Kassidy Banducci	Project Plans to be permitted on 4/30, to JOC on May 4th for Proposal. Update 4/23/2018
2.55	XPL190		Theater Arts Seismic	Construction Documents	Seismic retrofit of the building combined with other improvements as required to meet code related to fire/life/safety and accessibility.	Consultant	Contractor	\$ 17,884,000		5-Fall 2018	Michael Fisher	50% CD comments Submitted, currently working on 95% CD's. still on schedule to deliver a bid date of June 29th, 2018. Start Construction in September 2018. Update 4/23/2018
2.6	PENDING		Redwood Roof Replacement	Preliminary Design	Maintenance replacement of failed roofing system at Redwood Hall	In House	Contractor	\$ 300,000		4-Summer 2018	Garrett McSorley	Site Rep on campus 5/4/2018. Design
2.15	XPL190		Theater Arts Seismic - Campus Event Field Complex	Construction	Creation of 14 modular units for Seismic project relocation on the Campus Events Field. This will have both Library and Theater Arts occupants.	In-House	In-House	\$ 1,000,000		Spring 2018	Jason Baugh	Project Currently under Construction. Phase II still awaiting proposal from JOC. Update 4/23/2018
2.15	XPL190		Theater Arts Seismic - Trinity Annex CEOA - Relocation	Planning	Trinity Annex CEOA Process	Consultant	Contractor	\$ 500,000		Summer 2018	Michael Fisher	HSU LED agency after transfer from REH to Parking. NOP to be issued following response.
2.15	XPL190		Theater Arts Seismic - Jenkins Hall Relocation	Construction	Jenkins Hall will be used for a majority of the TA Programs.	In House	In House	\$ 50,000		6-Spring 2019	Jason Baugh	In Construction planned completion April 30 Update 4/23/2018
2.15	XPL190		Theater Arts Seismic - Wagner House KHSU	Construction	Wagner House to have an improved broadcast studio in support of Relocation	In House	In House	\$ 25,000		3-Spring 2018	Travis Fleming	In Construction, this is a priority scope of work due to the sequencing of the move. Updated 4/23/2018
2.15	XPL190		Theater Arts Seismic - FW House KHSU	Construction Documents	FW House 1st Floor to be converted to KHSU studios for temporary use during the construction project.	In House	TBD	\$ 50,000		7-Summer 2019	Kassidy Banducci	In Design, and turnaround time is short for a summer delivery. Updated 4/23/2018
1.95	ACQUISITION		1601 Samoa Facility	Schematic Design	Property Development Discussions with CalTrans	Consultant	Contractor	\$ 11,000,000		7-Summer 2019	Michael Fisher	Currently in development talks with CalTrans. Awaiting the Space Study and Organizing design services with SEA. April 23, 2018
1.9	PROPOSED		Student Health Center HVAC	Preliminary Design	Replacement of the SHC Air Handling System (AHU2/3) and Boiler combination	Consultant	Contractor	\$ 340,000		Summer 2018		Project Currently in design and slated for a JOC delivery this Summer 2018. HSU will direct procure the equipment due to lead times. Update 4/23/2018
1.85	XPL176		Energy Efficiency Water Meters	Preliminary Design	Development of campus standards for metering and a building level metering plan. Once finalized, method of construction delivery will be determined.	Consultant	Contractor/In-House	\$ 249,500		4-Summer 2018	Michael Fisher	Building Metering is under design contract with ECOVOX. We will have permitted documents by the end of May. Update 4/23/2018
1.7	XPK102		G14 & G15 Parking Lot Reconstruction (XPK102)	On Hold	Renovation of existing parking lot.	Consultant	Contractor	\$ 2,089,000		1-N/A	Michael Fisher	Project Put on Hold pending implementation of a capital plan based on the recently completed parking study. Update 4/23/2018
1.65	XPL222		Campus Apartments DM - Entry accessibility improvements.	On Hold	Installation of various improvements associated with entry to building.	In-House	Contractor	\$ 70,430		4-Summer 2018	Michael Fisher	Design on hold until we have resolved the issue with Building 20. Update 4/23/2018
1.65			SHC Covered Walkway Repair	Construction	Emergency Repair of the covered walkway at the SHC.	In House	In House	\$ 100,000		4-Summer 2018	Travis Fleming	
1.65	XPL205		Building Entry & Security Replacement (XPL205)	Planning	Improvements associated with automation of building entry security and access systems.	Consultant	TBD	\$ 439,000		4-Summer 2018	Randy Davis	Lacking Direction and selected vendor is still under consideration. Davis to hold followup meetings on final direction before May 15. Update 4/23/2018
1.55	XHF019		CCAT Boiler Replacement (XHF019)	Construction Documents	Replacement of existing boiler at CCAT with heat pump system.	In-House/Consultant	In-House	\$ 15,000		4-Summer 2018	Garrett McSorley	Design underway/Final Scope of work and project plans to be developed over the summer 2018. Update 4/23/2018
1.55	XPL187		Fire Alarm Replacement - Wildlife Building Emergency Upgrade	Construction	Replacement of existing FA systems.	Consultant	Contractor	\$ 68,000		3-Spring 2018	Ray Robinson	Work Complete. Still awaiting revised final fire-built to satisfy SFM final inspection. Update 4/23/2018
1.55	XPL177		Fire Alarm Replacement - Library	Construction Documents	Replacement of existing FA systems.	Consultant	Contractor	\$ 350,000		5-Fall 2018	Michael Fisher	project still in design, project delivery pending available funds from the Seismic Project (NOT INCLUDED ON MASTER SCHEDULE)
1.55	XPL190		Fire Alarm Replacement - Theatre Arts	Construction Documents	Replacement of existing FA systems.	Consultant	Contractor	\$ 275,000		5-Fall 2018	Michael Fisher	project still in design, project delivery pending available funds from the Seismic Project (NOT INCLUDED ON MASTER SCHEDULE)
1.55	XPL189		Elevator System Replacement - Phase 1	Bid/Procurement	Renewal of elevator cabs, finishes, controls and mechanical equipment.	Consultant	Contractor	\$ 596,000		4-Summer 2018	Michael Fisher	Elevator Modernization scope is now with JOC for Proposal. Construction Summer 2018. Update 4/23/2018
1.55	XPL189		Elevator System Replacement - Phase 2	Bid/Procurement	Renewal of elevator cabs, finishes, controls and mechanical equipment.	Consultant	Contractor	\$ 452,000		4-Summer 2018	Michael Fisher	Evaluated with Phase 1 work. (NOT INCLUDED ON MASTER SCHEDULE)
1.55	XPL177		Elevator System Replacement - Library	Bid/Procurement	Renewal of elevator cabs, finishes, controls and mechanical equipment.	Consultant	Contractor	\$ 130,000		5-Fall 2018	Michael Fisher	project delivery pending available funds from the Seismic Project. Evaluated with Phase 1 work (NOT INCLUDED ON MASTER SCHEDULE) Update 4/23/2018
1.55	XPL190		Elevator System Replacement - Theatre Arts	Construction Documents	Renewal of elevator cabs, finishes, controls and mechanical equipment.	Consultant	Contractor	\$ 80,000		5-Fall 2018	Michael Fisher	This project and funds will be incorporated into the TA Seismic project Documents. Update 4/23/2018
1.45	XPL207		Housing LED Fixtures- Green Campus (XPL207)	On Hold	Inventory, plan, prioritize and purchase of replacement fixtures for installation by Housing.	TBD	TBD	\$ 50,000		1-N/A	Garrett McSorley	Project On Hold pending direction for Green Campus. no coordination at this time. (NOT INCLUDED ON MASTER SCHEDULE)
1.45	PENDING		Campus Apartments Heater & Electrical Lighting Upgrades (TBD)	On Hold	Replacement of unit heaters and light fixtures in Campus Apartments.	In-House	TBD	\$ 215,664		3-Summer 2018	Michael Fisher	Project not included as part of the Summer 2018 Improvements. Update 4/23/2018
1.4	DHS412		JOC 1st Floor Recreation Room Renovation (DHS412)	On Hold	Renovation of existing recreation room and Giants Cupboard to modernize based	Consultant	Contractor	\$ 650,000		4-Summer 2018	Michael Fisher	Renovation postponed until a firm understanding of the Housing Feasibility study is
1.4	XPL181		Replace Switchgear	Construction	Replacement of switchgear.	Consultant	Contractor	\$ 1,500,000		2-Fall 2017	Bruce Ryan	Construction underway. Next Shut Down will be on June 2/3 Update 4/23/2018
1.4	XPL187		Fire Alarm Replacement - Central Receiver & Panel Replacements	Bid/Procurement	Replacement of existing FA systems.	Consultant	Contractor	\$ 75,000		3-Spring 2018	Bruce Ryan	Complete. Pending final SFM inspection on May 15 Update 4/23/2018
1.4	XPL183		Replace Transformer	Permit Documents	Replacement of Science B transformer.	Consultant	Contractor	\$ 687,000		4-Summer 2018	Garrett McSorley	Design Complete. Summer Window has been missed. This will be constructed in summer
1.35	XPL217		Library Center for Teaching & Learning- Phase 3 (XPL217)	Complete	Addition of two large rooms at Library.	In-House	Contractor/In-House	\$ 257,541		Fall 2017		Completed Update 4/23/2018
1.35	XHF022		Housing Exterior LED Lighting (XHF022)	Preliminary Design	Retrofit of existing Housing exterior light fixtures with LED fixtures.	In-House	TBD	\$ 39,000		5-Fall 2018	Garrett McSorley	Design Underway Update 4/23/2018
1.35	XHF024		Music/Art LED Lighting (XHF024)	Construction Documents	Retrofit of existing exterior light fixtures with LED fixtures at areas designated.	In-House	TBD	\$ 41,410		5-Fall 2018	Garrett McSorley	Design Underway Update 4/23/2018
1.35	XPL217		Library Center for Teaching & Learning- Phase 3 (XPL217)	Complete	Library 3rd floor south, modular wall system creating office space for 4 and a classroom to support the center for teaching and learning.	In House	In House	\$ 250,000		5-Fall 2018	Kassidy Banducci	Complete
1.35	XUC001		Fire Alarm Replacement - University Center	On Hold	Replacement of existing FA systems.	Consultant	Contractor	\$ 500,000		4-Summer 2018	Michael Fisher	University Center has elected not to complete this work at this time. Update 4/23/2018
1.35	PENDING		Elevator System Replacement - University Center	Bid/Procurement	Renewal of elevator cabs, finishes, controls and mechanical equipment.	Consultant	Contractor	\$ 240,000		4-Summer 2018	Michael Fisher	This project has been included with Elevator Replacement Phase 1 and is currently under proposal with JOC. Update 4/23/2018
1.3	XPL216		Student Health Center Suite 101 Office Addition (XPL216)	Closeout	Renovation of existing space to accommodate one private office.	In-House	In-House	\$ 72,303		Fall 2017		Fire window still has not passed final inspection. Update 4/23/2018
1.3	XHF011		Bi-Level LED Walkway Lighting (XHF011)	On Hold	Replacement of existing walkway light fixtures with LED fixtures.	Consultant	TBD	\$ 55,000		1-N/A	Michael Fisher	Pending Further HEIF action and clarification, On Hold (NOT INCLUDED ON MASTER SCHEDULE)
1.3	XHF012		Bi-Level LED Parking Lot Lighting (XHF012)	On Hold	Replacement of existing parking lot light fixtures with LED fixtures.	Consultant	TBD	\$ 50,000		1-N/A	Michael Fisher	Pending Further HEIF action and clarification, On Hold (NOT INCLUDED ON MASTER SCHEDULE)
1.25	PENDING		Housing Closed Circuit Camera System Upgrade	Planning	Replacement and expansion of current system.	Consultant	TBD	TBD		4-Summer 2018	Michael Fisher	Housing has issued an RFP for Design Services. FM will be an active reviewer in this process, and will execute permitting when ready. (NOT INCLUDED ON MASTER SCHEDULE)
1.25	XPL188		Building Controls System Replacement - Phase 1	Construction	Development of campus standards for building controls and commissioning as well as sequence of operations for various buildings.	Consultant	Contractor	\$ 549,000		4-Summer 2018	Michael Fisher	Project is under Contract with Construction beginning Summer 2018. Update 4/23/2018
1.25	XPL188		Building Controls System Replacement - Phase 2	Construction	Development of campus standards for building controls and commissioning as well as sequence of operations for various buildings.	Consultant	Contractor	\$ 549,000		4-Summer 2018	Michael Fisher	Project is under Contract with Construction beginning Summer 2018. Update 4/23/2018 Phase 1 and 2 are being delivered together.
1.25	XPL195		B Street Booster Pump Installation	Planning	Installation of booster pump to provide secondary domestic water system connection for campus.	Consultant	JOC	\$ 124,000		4-Summer 2018	Michael Fisher	Need to issue design RFP.
1.25	XPL177		Building Controls System Replacement - Library	Construction Documents	Development of campus standards for building controls and commissioning as well as sequence of operations for various buildings.	Consultant	Contractor	\$ 80,000		5-Fall 2018	Michael Fisher	A portion of the controls money will be used for minor controls upgrade on the Library as a component of the Seismic Upgrade. This is NOT a stand alone project. Update 4/23/2018
1.2	XPK107		Replace Pedestrian Lighting (XPK107)	Planning	Replacement of pedestrian lighting with LED fixtures.	Consultant	TBD	\$ 95,000		4-Summer 2018	Michael Fisher	Project is complemented in funding from HEIF (XHF011). Project design underway
1.2	XPL219		Wildlife Roof Replacement (XPL219)	Construction Documents	Replacement of roof and underlayment.	In House	Contractor	\$ 500,000		4-Summer 2018	Randy Davis	Design is nearing permit completion to be bid out by Travis with Science B Roof. Update 4/23/2018
1.15	XPK108		Sidewalk Repairs (XPK108)	On Hold	Repair of sidewalks with focus on upper Laurel.	Consultant	Contractor	\$ 138,000		1-N/A	Michael Fisher	ON HOLD Pending Horizontal Prioritization (NOT INCLUDED ON MASTER SCHEDULE)
1.1	PROPOSED		Student Health Center 224/224A Office Conversion (TBD)	On Hold	Renovation of existing space to provide better office setting and storage.	In-House	In-House	\$ 45,000		N/A		2nd floor HVAC cannot support the division of space. Project is pending a SHC HVAC Replacement Project. Update 4/23/2018

Vertical Priority	Project ID	Work Order Number(s)	Name of Project (Project ID)	Project Stage (Drop Down List)	Description of Scope	Design Delivery Method (Drop Down)	Construction Delivery Method (Drop Down)	Project Budget at Current Stage	Funding Reversion Date (If Applicable)	Planned Construction Start	Assigned Project Manager (Drop Down)	Notes
1.1	XPL208		Housing Water Efficient Fixtures- Green Campus (XPL208)	On Hold	Inventory, plan, prioritize and purchase of replacement fixtures for installation by Housing.	TBD	TBD	\$ 30,000		1-N/A	Michael Fisher	ON HOLD Pending Horizontal Prioritization (NOT INCLUDED ON MASTER SCHEDULE)
1.1	XPL214		Admissions Welcome Area Refurbishing (XPL214)	On Hold	Replacement of furnishings within the Admissions Welcome area of the SBS Building.	In-House	In-House	\$ 50,000		3-Spring 2018	Kassidy Banducci	ON HOLD Pending Division Commitment (NOT INCLUDED ON MASTER SCHEDULE)
1.1	CHC006		Childrens Center Infant Yard	Closure	Head Start Grant Funded Infant yard improvement with accessibility	In-House	In-House	\$ 53,000	6/1/2017	3-Spring 2018	Kassidy Banducci	Project is in construction. Construction budget and timeline need specific review. Update 4/23/2018
1.05	XHF013		Greenhouse HVAC Retrofit (XHF013)	On Hold	Retrofit of Experimental Greenhouse mechanical equipment.	Consultant	TBD	\$ 60,777		1-N/A	Michael Fisher	ON HOLD Pending Horizontal Prioritization (NOT INCLUDED ON MASTER SCHEDULE)
1.05	PENDING		Science B Biology Core Fume Hood & Snorkel Modifications (TBD)	Construction Documents	Repair of existing fume hood as well as installation of two articulating snorkel exhaust arms.	In-House	In-House	\$ 90,000		3-Spring 2018	Garrett McSorley	Design has been re-evaluated by Division and college leadership and will only include the development of the fume hood replacement. Update 4/23/2018
1.05	PENDING		Building Controls System Replacement - University Center	Bid/Procurement	Development of campus standards for building controls and commissioning as well as sequence of operations for various buildings.	Consultant	Contractor	\$ 350,000		4-Summer 2018	Michael Fisher	Budget based on engineer's cost estimate. Design being finalized. Source of funds not committed/secured (NOT INCLUDED ON MASTER SCHEDULE)
1	XUC002		Windows Kitchen Flooring Replacement & Dishwasher Modification	Construction	Installation of new flooring (including abatement). In windows cafe	In-House	Contractor	\$ 120,000		Summer 2018	Michael Fisher	JOC Contracting Under Way and Direct Procure of Flooring by HSU. Update 4/23/2018
1	PENDING		Science B 328A 4' and 6' Biosafety Cabinet	Schematic Design	Installation of donated cabinets into the Core Facility	In-House	TBD	TBD		5-Fall 2018	Kassidy Banducci	Project to install donated biosafety cabinets stored in the Somoa Facility. project not in design and will not see installation until Fall 2018. Update 4/23/2018
0.9	PENDING		South Lounge Clubs/AS Renovation	Schematic Design	Renovation of existing area within South Lounge to capture efficiency.	In-House	TBD	TBD		4-Summer 2018	Michael Fisher	
0.85	XPL220		Library Special Collections (TBD)	Complete	Removal of 3rd floor shelving and installation of improvements for special collections.	In-House	Contractor/In-House	\$ 105,000		2-Fall 2017	Travis Fleming	Complete Update 4/23/2018
0.85	XPL193		Automated Demand Response	On Hold	Automation to comply with PG&E to participate in their demand response program; work will be coordinated with metering project.	Consultant	TBD	TBD		1-N/A	Michael Fisher	This project put on hold until metering projects get underway as they are related.
0.85	PENDING		Water Conservation & Metering	Preliminary Design	Development of campus standards for metering and a building level metering plan. Once finalized, method of construction delivery will be determined.	Consultant	Contractor/In-House	\$ 100,000		5-Fall 2018	Michael Fisher	Building Metering is under design contract with ECOVOX. We will have permitted documents by the end of May. Update 4/23/2018
0.8	XPL194		Energy Information System Metering	Preliminary Design	Development of campus standards for metering and a building level metering plan. Once finalized, method of construction delivery will be determined.	Consultant	Contractor/In-House	\$ 300,000		4-Summer 2018	Michael Fisher	Building Metering is under design contract with ECOVOX. We will have permitted documents by the end of May. Update 4/23/2018
0.75	XHF005		SBS Dedicated UPD HVAC System Retrofit (XHF005)	On Hold	Retrofit of SBS HVAC system to achieve energy savings and improve comfort.	Consultant	TBD	\$ 43,400		1-N/A	Michael Fisher	Pending Further HEIF action and clarification, On Hold
0.7	ACQUISITION		Jacoby Creek Forest Acquisition (N/A)	Planning	Acquisition of 800+ acres via partnership with City of Arcata	In-House	N/A	TBD		N/A		Working on preparing due diligence report. Need to understand where the property would be used. Review and ISES Report condition has determined that this work is not required and should be prioritized as a project. project is on hold.
0.7	PENDING		Campus Apartments DM - Replace fans and kitchen vent hoods.	On Hold	Replace kitchen vent hoods and associated fans.	In-House	Contractor	\$ 197,439		1-N/A	Garrett McSorley	Project is on hold.
0.65	XHF003		Natural Resource Air Handler Retrofit (XHF003)	On Hold	Retrofit of NR air handler to achieve energy savings.	Consultant	TBD	\$ 77,000		1-N/A	Michael Fisher	Pending Further HEIF action and clarification, On Hold
0.65	XHF023		JGC & KA Daylight Harvesting (XHF023)	On Hold	Installation of daylight harvesting equipment at the JGC and KA Buildings.	In-House	TBD	\$ 8,800		1-N/A	Michael Fisher	Pending Further HEIF action and clarification, On Hold
0.55	PENDING		Fulkerson Hall Bench Replacement	Preliminary Design	Replacement of exterior benches to north of Fulkerson Hall	In-House	In-House	\$ 15,000		4-Summer 2018	Garrett McSorley	Re-use of wood from trees removed on campus to create a seating area. Schematic design awaiting approval. Still not scheduled. Update 4/23/2018
0.55	XPL218		Facilities Management Warehouse Relocation (XPL218)	Planning	Relocation and renovation of warehouse.	In-House	TBD	\$ 350,000		4-Summer 2018	Michael Fisher	Schematic Design and feasibility was completed. Project delivered to TC for discussions with
0.45	XHF017		SERC Solar Array (XHF017)	Permit Documents	Installation of solar array at SERC building.	Consultant	Contractor	\$ 18,000		3-Spring 2018	Garrett McSorley	Primary installation to be completed by volunteers certified to install donated solar panels.
0.4	XHF007		Science D/E HVAC System Retrofit (XHF007)	On Hold	Retrofit of Science D/E HVAC system to achieve energy savings.	Consultant	TBD	\$ 137,000		1-N/A	Michael Fisher	Pending Further HEIF action and clarification, On Hold
0.4	XHF015		Lighting Control Pilot Project (XHF015)	On Hold	Installation of lighting controls to achieve energy savings.	Consultant	In-House	\$ 4,500		1-N/A	Michael Fisher	Pending Further HEIF action and clarification, On Hold
0.4	PENDING		Lancaster Memorial Seating Area	Preliminary Design	Construction of an outdoor seating/table area near the Greenhouse.	In-House	In-House	\$ 35,000		Spring 2018	Kassidy Banducci	Project is fully funded and Project Transition meeting has been completed. Awaiting project scheduling. Update 4/23/2018
0.35	PENDING		Campus Apartments 3rd Floor Bathrooms and Paint	Permit Documents	Replacement of sinks and counters in Campus Apartments.	In-House	TBD	\$ 363,920		4-Summer 2018	Michael Fisher	
0.35	XPL222		Campus Apartments Laundry Room Relocation (TBD)	On Hold	Renovation of existing area within Campus Apartments to Laundry Facility.	TBD	TBD	\$ 45,000		4-Summer 2018	Garrett McSorley	Project put on hold due to infeasible Accessibility upgrades without removing building 20.
0.35	XPL203		SO B Flat Roof Replace (XPL203)	Permit Documents	Renovation of flat roof and deck areas at Science B.	In-House	Contractor	\$ 100,000		4-Summer 2018	Garrett McSorley	Science B are ready for permit. Travis to bid these roofs directly. Update 4/23/2018
0.3	XHF025		Restroom Air Hand Dryer Retrofit (XHF025)	On Hold	Installation of air hand dryers in campus restrooms.	In-House	TBD	\$ 20,000		1-N/A	Michael Fisher	Pending Further HEIF action and clarification, On Hold
0.3	XPK103		Parking Lot Signage Phase 2 (XPK103)	On Hold	Replacement of existing secondary parking signage throughout campus.	In-House	In-House	\$ 50,000		1-N/A	Michael Fisher	Pending Parking fund priority, ON HOLD
0.25	PENDING		NR207 Renovation- Faculty Offices/Conference Room (TBD)	On Hold	Renovation of existing space to provide faculty offices and meeting room.	In-House	TBD	TBD		1-N/A	Michael Fisher	Schematic Design Package completed with costs. No available funding has been identified.
0.25	XHF014		Cold Water Laundering Project (XHF014)	On Hold	Conversion to cold water laundering at Housing facilities.	In-House	In-House	\$ 2,495		1-N/A	Michael Fisher	Pending Further HEIF action and clarification, On Hold

Color KEY

- Indicates a high priority level (greater than 2)
- Indicates a medium priority level of greater than 1, less than 2
- Indicates a low priority level, less than 1
- Indicates a project that is on HOLD, see notes for more details.

Indicates projects which have been completed. For these projects, we have not re-issued information as such was previously communicated. The purpose is to simply report progress. (TO REMAIN UNTIL NEXT FISCAL YEAR)

Indicates projects which have been identified but which do not have a funding source.